

Public Information

from
Norfolk County Council

9 July 2010

Southgates Roundabout - Roadworks Update

Week 23 – Monday 5th July 2010

Works continue on finishing footways, street lights, signs and traffic signals, with traffic signal poles now installed at the roundabout and Nar Ouse Way.



The Anglian Water diversion will be completed next week, allowing the new footpaths on Wisbech and Hardwick Rd to be completed.

Works will generally continue to be done under off-peak lane closures. The last of the traffic detector loops for the signals (in Hardwick Rd opposite the Horsley's field entrance), will be cut on Sunday morning to avoid disruption to trade and traffic.

A retaining wall is being built for the new footpath on the Vancouver Ave/Hardwick Rd segment of the roundabout. This will need a 24hr, 7day/week, lane closure on Vancouver Ave for the another two to three weeks.

Electrical connections for the traffic signals and street lights have been secured for scheme completion, including commissioning of the new signals, to continue as expected in early August, ahead of schedule.

The Southgates project is one of the transport improvements that began in King's Lynn in 2009 after Norfolk County Council and the Borough Council of King's Lynn & West Norfolk secured £5.3m from the Government's Community Infrastructure Fund

For Further Information

Quentin Brogdale, Project Engineer, on 01553 762908

or

Norfolk County Council highways enquiries on 0344 800 8009

This newsheet can be viewed on the NCC roadworks page:

www.norfolk.gov.uk/roadworks

by clicking on public information notices.

See also news release dated 02/02/10 at www.norfolk.gov.uk/news

